Updated: 09/2018

Local Program

WEEKLY CONSTRUCTION UPDATE

Please return this form to the Sponsor, WisDOT Project Manager, & Supervisor, Jim Thompson (james.thompson@dot.wi.gov) and NE Region Communication Specialist, Mark Kantola (mark.kantola@dot.wi.gov) no later than noon on Thursday updating work activities for the current week and upcoming week for each of your NE Region Local Program project(s).

Dates Covered: July 22nd to July 26th

Project ID: 4854-03-71

Project Name: CTH G

Schedule: 75 Working Days

Project Cost: $2,918,147.28

Location/terminals: Village of St Cloud, Palm Tree Rd – Cedarview Dr, Fond du Lac County

Description of overall work: Urban Reconstruction to include storm sewer, curb and gutter, sidewalk, and asphalt pavement.

This week's work: Complete asphalt paving, install topsoil and landscape the west side of the road, and install signs.

Next week's work: Complete any landscaping needed, install pavement markings, and any final cleanup work.

Traffic impacts: Road Closed to Thru Traffic. Local access for businesses and property owners will be maintained. Fond du Lac County has set up a detour route. Roadway is scheduled to open on Tuesday afternoon

Special information of interest needed by the public concerning this project: Project completion on August 13th.

Name of person providing Weekly Construction updates AND photographs of project bi-monthly once the project begins.

Name: Paul Romenesko
E-mail: paulr@jt-engineering.com
Phone #: 920-680-7294